Progress Update on 33 Better Junctions - Sept 2018

Location	Comments	Construction	Construction
		Start	End
Aldgate Gyratory	Complete	Complete (Jul-18)	
Apex (Shoreditch)	Complete	Complete (May-16)	
Archway Gyratory	Complete	Complete (Jul-17)	
Blackfriars	Complete	Complete (May-16)	
Borough High Street / Tooley Street	We are currently working on interim proposals to improve walking and cycling along Tooley Street and following a consultation hope to commence construction in 2019. We are working on a more transformational redesign of this junction as part of extending Cycle Superhighway 4 from Tower Bridge over London Bridge.	Early 2019	Spring 2019
Bow Roundabout	Interim scheme completd, feasibility design work on "vision" scheme	Dec-21	Mar-23
Chiswick Roundabout / Kew Bridge Junction	Consultation complete as part of Cycle Superhighway 9	Spring 2019	Feb-21
Elephant & Castle North	Complete		e (May-16)
Great Portland Street Gyratory	Initial design work was conducted but it was not possible to agree a viable option with Westminster City Council. Following the announcement of the Safer Junctions Programme, it was therefore decided that resources should be focussed on those sites with a worse collision record where it was more likely to deliver a scheme.	TBC	твс
Hammersmith Broadway	Scheme is part of Cycle Superhighway 9, with consutlation complete, and construction to start in 2019	Summer 2019	Aug-20
Highbury Corner	Under construction	Jun-18	Jan-20
Kings Cross	Feasibility design work underway	Jan-21	Sep-22
Lambeth Bridge (North)	Public consultation took place in summer 2017	Jan-20	Nov-21
Lambeth Bridge (South)	Public consultation took place in summer 2017	Jan-20	Nov-21
Lancaster Gate	Complete	Complete	e (Dec-17)
Marble Arch	Proposals at Marble Arch were being developed alongside the pedestrianisation of Oxford Street. However, with WCC withdrawing their support from our proposals, we will now await the outcome of their alternative scheme before determining how improvements at Marble Arch could be incorporated	ТВС	твс
Nags Head Gyratory	To be delivered as part of the new Camden to Tottenham cycle route. TfL will start construction of this route in 2019.	Early 2020	Early 2021
Old Street Roundabout	Scheme due to start construction by the end of 2018	Dec-18	Jan-20
Oval	Complete	Comple	te (2015)
Parliament Square	Delivered as part of CS3. Further work ongoing looking at more transformational pedestrian scheme for the square	Complete	e (May-16)
Rotherhithe Roundabout	To be delivered as part of Cycle Superhighway 4	Summer 2019	Dec-20
Spur Road	Complete	Com	plete
St Paul's Gyratory	We are liaising with the City of London (CoL) who are developing their cultural strategy ('Culture Mile') for this area, including the location of the museum of London which is a pivotal precursor to what improvements could be made to St Pauls Gyratory. We will continue to work with CoL before deciding next steps	ТВС	ТВС
Stratford Gyratory	Under construction	Sep-17	Aug-19
Stockwell Gyratory	Complete	Complete (Jan '17)	
Surrey Quays	To be delivered as part of Cycle Superhighway 4	Summer 2019	Dec-20
Swiss Cottage Gyratory	Part of CS11, construction paused following legal challenge from WCC	TBC	TBC
Tower Gateway	Complete	Complete	e (May-16)
Vauxhall Gyratory	Design work ongoing	May-20	
Wandsworth Gyratory	Design work ongoing	Jul-21	Oct-23
Waterloo City Hub	Consultation carried out in summer '17, detailed design now underway	Jan-20	Late 2021
Westminster Bridge South	Complete	Complete	e (Oct-17)
Woolwich Road / A102	To be delivered as part of future cycle route between Greenwich and Woolwich (timescales are indicative)	Late 2021	